

VIVEK KUMAR TANDON

ADVOCATE

Chambers:

404, Lawyers' Chambers, Delhi High Court Complex, Sher Shah Road, New Delhi-110003.
529, Lawyers' Chambers, Western Wing (Criminal Side), Tis Hazari Courts, Delhi-110054.

Residence-Cum-Office:

31/26, East Patel Nagar, New Delhi-110008.
Mobile – 98101-77733

Phones:

2338-4570
2393-5290

Tele-faxes:

2585-0970
2585-4970
2578-9608

E-mail: tandonadvocates@gmail.com
vivekkumartandon@gmail.com

MINUTES OF MEETING OF INSPECTION (DISTRICT SOUTH) HELD ON 21.04.2018 BY THE COMMITTEE APPOINTED BY THE HON'BLE HIGH COURT

1. Satbari

(a) Khasra No. 12 (4-17)

Although some persons from I&FC Departments were present at the assembly point but did not accompany was to the water body. On enquiring on phone they reported that the concerned area pertains to Sh. B.S. Rana, AE-II, I&FC, who was not present and as such they cannot do anything. After few minutes another call was received from Sh. A.K. Babbar, AE, I&FC indicating that Sh. Rana is on the way. It is 8:50 A.M. and survey started at 8:30 A.M. The entire team had to wait for only one person which is unfortunate. Nobody present from MCD drain. The concerned agency should prepare a scheme for development and forward a copy to the Court Commissioner.





(b) Khasra No. 1021min (5-13)

It has been reported by BDO staff that this water body has already been handed over to Hort. Unit of Development Department. The development Department should look into the matter and look into the steps for removal of malba and debris. Report be submitted within a month.





(c) Khasra No. 1049 (05-01)

No scheme till date has been submitted despite lapse of about four months. It has also been reported that the charge has been handed over by Mr. Mangla to Mr. Rana. Neither Mr. Rana is present nor there is anyone to assist and report as to what steps have been undertaken by I&FC Department till date. It is reiterated that immediate steps be undertaken and report/scheme will submitted within fifteen days.

2. Asola

It has been reported that demarcation through TSM has been carried out and report to that effect was to be submitted in January' 2018. Despite repeated assurance and undertakings the same has been not been submitted.

During the meeting convened for the said purpose in the chamber we were assured that we would be shown all sites of water bodies. But unfortunately the relevant/concerned staff i.e. Patwari and Kanoongo are absent. A short report has been submitted by Mr. Arvind Chopra, Tehsildar (Saket) wherein he has categorically that even his request for attending today's survey has yielded no positive result. The matter has also been brought to the notice of Divisional Commissioner on phone who has assured to revert back after talking to District Magistrate and SDM Asola. Visit accordingly, has to be postponed for the aforesaid reason. The report submitted by Chopra has taken on record.

5. Fatehpur Beri

(a) Khasra no. 1187 (5-8)

Demarcation date is fixed on 25.04.2018 at 10:00 am. Report of the same will be submitted to the Court Commissioner as well I&FC within 20 days. Thereafter, scheme will be prepared and submitted by I&FC within 15 days, with copy to Court Commissioner.



3. Fatehpur Beri

(a) Khasra no. 1265 (04-05)

It was reported that Demarcation has been completed. Demolition has been fixed for 04.05.2018. Report be submitted by 10.05.2018.

Pertinent to mention that Today new site has been shown.



4. Dera Mandi

(a) Khasra no. 444 (19-13)

It has been informed that TSM demarcation has commenced from 9.4.2018 and would take around a month for its completion where after the exact area of Johar would be marked. Adjoining the place where the water is collected. It is found that malba is being dumped. Both BDO staff and Revenue staff are present. Sh. Rakesh, Kanoongo confirms that the place where malba is being dumped is

Gram Sabha land and falls in Kh. No. 444 (Johar/Water Body/Pond land). BDO will take action immediately for demolish and removal of malba. He states that the action would be taken on 27.04.2018. report be submitted on or before 05.05.2018.



5. Dera Mandi

(a) Khasra no. 93/2(5-12)

Despite the fact that the area was handed over to I&FC around three years back. Exact date to be given by BDO. No work has been done by I&FC Deptt. Immediate steps now be undertaken and the water body be developed by 30th June, 2018. Report be submitted w.r.t. start of construction also.





(Arvind Sah)
Court Commissioner

(Vivek Kumar Tandon)
Court Commissioner